




# North Terminal Project Overview

April 16, 2015



# North Terminal Program Schedule



Legend



- 1 Completed by CMAR
- 2 Completed by other parties


# North Terminal Program

## Project Sources and Uses

Sources	(\$ Millions)	Uses	(\$ Millions)
<b>Total State and Federal Funding</b>		Terminal Building	362.60
FAA Airport Improvement Program (AIP)	83.38	Airfield and Apron	116.50
LA DOTD Aviation Trust Fund	24.32	Site Prep, Utilities, and Infrastructure	83.80
TSA Grant	19.26		
	<b>126.96</b>		
<b>General Airport Revenues &amp; PFCs</b>		Parking Structure	41.40
GARBs	306.02	Roadways	45.70
PFC-Supported	180.01		
PFC Pay-As-You-Go	7.01		
NOAB Capital Fund	30.00		
	<b>523.04</b>		
<b>Total Sources</b>	<b>\$650.00</b>	<b>Total Uses</b>	<b>\$650.00</b>

# North Terminal Program

## Project Management – DBE Update



# Enabling Projects Status

Project	Status	Completion
Environmental Assessment	Advertised for public comment. Public Meetings Scheduled for November 21 and December 9.	<b>Complete</b>
Supplemental Environmental Assessment	To address changes to the program since the issuance of the FONSI/ROD	July 2015
Kenner Drainage Study	Additional 288 cfs will be combined with drainage improvements required for the North Terminal.	<b>Complete</b>
Site Survey/Subsurface	Final topographical survey documents received.	<b>Complete</b>
CMAR Solicitation	Contract in place Sept 1	<b>Complete</b>
Geotechnical Investigation	Report received June 9	<b>Complete</b>
Airfield Lighting Vault Relocation	Bids Received June 3 Construction began November	Sept 2015
FAA NAVAIDS Relocation	FAA Reimbursable Agreements completed. Design underway.	June 2015

# North Terminal Design Status

Project	Status	Completion
Detailed Programming	Completed January 17, 2014.	<b>Complete</b>
Schematic Design	Kick off meeting held January 23, 2014 Completed July 31, 2014	<b>Complete</b>
Design Development	Kick off August 13, 2014 Completed February 6, 2015	<b>Complete</b>
Construction Documents	Kick off February 9, 2015 30% Submittal March 13, 2015 60% Submittal April 17, 2015 95% Submittal May 29, 2015 100% Submittal June 30, 2015	June, 2015



**World Class Airport  
for a  
World Class City**

Thank You